

APPLICATION		REVISIONS			
NEXT ASSY	USED ON	LTR	DESCRIPTION	DATE	APPROVED
	OCU	—	INITIAL RELEASE	2015-05-15	BLL
		A	REVISED PER C/N A14587	2016-02-18	CJT
		B	REVISED PER C/N A14960	2016-06-09	CJT

REVISION																			
SHEET																			

### ITAR CONTROLLED DOCUMENT

This technical data is controlled under the U.S. International Traffic in Arms Regulation (ITAR) and may not be exported to a foreign person, either in the U.S. or abroad, without the proper authorization by the U.S. Department of State.

UNLESS OTHERWISE SPECIFIED:

DIMENSIONS ARE IN INCHES: (MM)

TOLERANCES:

DECIMALS:

.xx ± .02 (± 0.5)

.xxx ± .005 (± 0.13)

FRACTIONS:

± 1/64 (± 0.4)

ANGLES:

±30°

INDUSTRY STANDARD TOLERANCES APPLY FOR GAUGE, TUBING, AND BAR STOCK

CURRENT DRAWING RELEASE/ REVISION GENERATED UTILIZING THE FOLLOWING SOFTWARE:

Microsoft® Word 2013

REFERENCED OR EMBEDDED SOFTWARE:

DRAWN

W. FOLTZ

DATE

15-05-15

CHECKED

D. SWAIN

DATE

15-05-15

APPROVED

C. BARRERA, QE

DATE

15-05-15

**UNITED LAUNCH ALLIANCE  
PROPRIETARY INFORMATION**  
Export-Controlled Data



Cincinnati Electronics

**ACCEPTANCE TEST PROCEDURE  
FOR THE OCU,  
PN 1F67700-1**

SIZE

**A**

FSCM NO.

**80045**

DWG NO.

**ATP1F67700-1**

SCALE

N/A

SHEET

1 of 124




3<sup>RD</sup>  
ANGLE  
PRO-  
JECTION


UNITED LAUNCH ALLIANCE PROPRIETARY INFORMATION  
Export-Controlled Data

APPENDIX A: MANUAL DATA SHEETS FOR OCU TESTING

ULA PN 1F67700      Serial No. 0034

Test conducted by: Kevin St. Clair date 10-20-16

CE QC Channy Sosa  date 10-20-16

Customer Representative J. E. Swart  date 10-20-16

GTI Code Revision: 8.9.0.17

GTI Command Files Revision: 4.0 1.8  
KMS  
10-20-16

Test equipment was in calibration when used.

Calibration due dates are on file for review and are included in the Qualification Test Report Data Package.

**UNITED LAUNCH ALLIANCE PROPRIETARY INFORMATION**  
Export-Controlled Data

Unit S/N: 0034

**3.2.1 Inspection:**

Inspection check:

Test Operator D. GAINES/11920 Date 10-05-16

✓ Pass / Fail

**3.2.2 Bonding:**

Step	- Lead	+ Lead	Data:	Limits:
1	Chassis Foot Mount	J109 Shell	0.88 mΩ	<5.0 Milliohms
2	Chassis Foot Mount	J110 Shell	0.91 mΩ	<5.0 mΩ
3	Chassis Foot Mount	J106 Shell	0.60 mΩ	<5.0 mΩ
4	Chassis Foot Mount	J105 Shell	0.54 mΩ	<5.0 mΩ
5	Chassis Foot Mount	J104 Shell	1.09 mΩ	<5.0 mΩ
6	Chassis Foot Mount	J102 Shell	0.94 mΩ	<5.0 mΩ
7	Chassis Foot Mount	J107 Shell	0.74 mΩ	<5.0 mΩ
8	Chassis Foot Mount	J108 Shell	0.76 mΩ	<5.0 mΩ
9	Chassis Foot Mount	J103 Shell	0.55 mΩ	<5.0 mΩ
10	Chassis Foot Mount	J101 Shell	0.82 mΩ	<5.0 mΩ
11	Chassis Foot Mount	J209 Shell	0.72 mΩ	<5.0 mΩ
12	Chassis Foot Mount	J210 Shell	0.50 mΩ	<5.0 mΩ
13	Chassis Foot Mount	J206 Shell	0.17 mΩ	<5.0 mΩ
14	Chassis Foot Mount	J205 Shell	0.41 mΩ	<5.0 mΩ
15	Chassis Foot Mount	J204 Shell	0.28 mΩ	<5.0 mΩ
16	Chassis Foot Mount	J202 Shell	0.49 mΩ	<5.0 mΩ
17	Chassis Foot Mount	J207 Shell	0.23 mΩ	<5.0 mΩ
18	Chassis Foot Mount	J208 Shell	0.72 mΩ	<5.0 mΩ
19	Chassis Foot Mount	J203 Shell	0.36 mΩ	<5.0 mΩ
20	Chassis Foot Mount	J201 Shell	0.46 mΩ	<5.0 mΩ
21	Chassis Foot Mount	Top Cover	0.19 mΩ	<5.0 mΩ
22	Chassis Foot Mount	Bottom Cover	0.56 mΩ	<5.0 mΩ

Test Equipment ID Number: E4202 Cal Date: 12-30-16

Bonding check:

Test Operator D. GAINES/11920 Date 10-05-16

✓ Pass / Fail

CE  
10-20-16

**UNITED LAUNCH ALLIANCE PROPRIETARY INFORMATION**  
Export-Controlled Data

Unit S/N: 0034

**3.2.3.1 Resistance and Isolation CHANNEL-1**

**Resistance and Isolation Test Worksheet (Before First Functional Test)**


Test Paragraph	From	To	Description	Value	Min	Max	Units
	HI(+)	LOW(-)					
4.1.1.1	J105-T	J104-13	CNT PWR1 IN to CHASSIS GND	19.0M	>10Meg	Open	Ω
4.1.1.2	J105-M	J104-13	CNT PWR2 IN to CHASSIS GND	19.0M	>10Meg	Open	Ω
4.1.2.1	J105-T	J105-J	CNT PWR1 IN to CNT PWR1 RTN	11.5M	>50K	Open	Ω
4.1.2.2	J105-M	J105-K	CNT PWR2 IN to CNT PWR2 RTN	11.6M	>50K	Open	Ω
4.1.3.1	J104-21	J104-13	P BAT IN SIG to CHASSIS GND	76.0K	67.8K	87.8K	Ω
4.1.3.2	J104-4	J104-13	P BAT RTN SIG to CHASSIS GND	76.0K	67.8K	87.8K	Ω
4.1.4.1	J104-21	J105-J	P BAT IN SIG to CNT PWR1 RTN	19.0M	>10Meg	Open	Ω
4.1.4.2	J104-21	J105-K	P BAT IN SIG to CNT PWR2 RTN	19.0M	>10Meg	Open	Ω
4.1.5.1	J105-J	J4 14	CNT PWR1 RTN to SIG GND	19.0M	>10Meg	Open	Ω
4.1.5.2	J105-K	J4 14	CNT PWR2 RTN to SIG GND	19.0M	>10Meg	Open	Ω
4.1.6.1	J104-13	J105-J	CHASSIS GND to CNT PWR1 RTN	19.0M	>10Meg	Open	Ω
4.1.6.2	J104-13	J105-K	CHASSIS GND to CNT PWR2 RTN	19.0M	>10Meg	Open	Ω
4.1.7.1	J104-13	J104-14	CHASSIS GND to SIG GND	58.5K	50K	70K	Ω
4.1.7.2	J104-4	J104-14	P BAT RTN SIG to SIG GND	17.72 K	17.7K	17.9K	Ω
4.1.8.1	J105-A	J104-13	HTR PWR RTN to CHASSIS GND	19.0M	>10Meg	Open	Ω
4.1.8.2	J105-L	J104-13	HTR PWR IN to CHASSIS GND	19.0M	>10Meg	Open	Ω
4.1.9.1	J106-C	J104-13	1ST INH RTN to CHASSIS GND	19.0M	>10Meg	Open	Ω
4.1.9.2	J106-M	J104-13	1ST SAFE STAT to CHASSIS GND	19.0M	>10Meg	Open	Ω
4.1.9.3	J106-T	J104-13	1ST ARM STAT to CHASSIS GND	19.0M	>10Meg	Open	Ω
4.1.9.4	J106-M	J106-T	1ST ARM STAT to 1ST SAFE STAT	19.0M	>10Meg	Open	Ω
4.1.10.1	J104-7	J104-14	+5V TP RTN to SIG GND	19.92 K	19.8K	20.2K	Ω
4.1.10.2	J104-24	J104-14	POS BIT M TP RTN to SIG	17.74 K	17.7K	17.9K	Ω
4.1.10.3	J104-36	J104-14	2.5V TP RTN to SIG GND	19.92 K	19.8K	20.2K	Ω
4.1.10.4	J104-30	J104-14	2INH GD TP RTN to SIG GND	1.99 K	1.98K	2.02K	Ω
4.1.10.5	J104-18	J104-14	3INH GD TP RTN to SIG GND	1.64 K	1.63K	1.67K	Ω
4.1.10.6	J104-33	J104-14	NEG BIT M TP RTN to SIG GND	19.92 K	19.8K	20.2K	Ω
4.1.10.7	J104-34	J104-14	POS BIAS TP RTN to SIG GND	1.64 K	1.63K	1.67K	Ω
4.1.10.8	J104-19	J104-13	RTD to CHASSIS GND	19.0M	>10Meg	Open	Ω

Test Equipment ID Number: E7424 Cal Date: 11-03-16

Resistance and Isolation check:

Test Operator D. GAINES/11920 Date 10-05-16

✓ Pass / Fail



**UNITED LAUNCH ALLIANCE PROPRIETARY INFORMATION**  
Export-Controlled Data

Unit S/N: 0034

**3.2.3.1 Resistance and Isolation CHANNEL- 2**

**Resistance and Isolation Test Worksheet (Before First Functional Test)**

Test Paragraph	From	To	Description	Value	Min	Max	Units
	HI(+)	LOW(-)					
4.1.1.1	J205-T	J204-13	CNT PWR1 IN to CHASSIS GND	19.0 M	>10Meg	Open	Ω
4.1.1.2	J205-M	J204-13	CNT PWR2 IN to CHASSIS GND	19.0 M	>10Meg	Open	Ω
4.1.2.1	J205-T	J205-J	CNT PWR1 IN to CNT PWR1 RTN	10.22 M	>50K	Open	Ω
4.1.2.2	J205-M	J205-K	CNT PWR2 IN to CNT PWR2 RTN	10.25 M	>50K	Open	Ω
4.1.3.1	J204-21	J204-13	P BAT IN SIG to CHASSIS GND	76.19 K	67.8K	87.8K	Ω
4.1.3.2	J204-4	J204-13	P BAT RTN SIG to CHASSIS GND	76.23 K	67.8K	87.8K	Ω
4.1.4.1	J204-21	J205-J	P BAT IN SIG to CNT PWR1 RTN	19.0 M	>10Meg	Open	Ω
4.1.4.2	J204-21	J205-K	P BAT IN SIG to CNT PWR2 RTN	19.0 M	>10Meg	Open	Ω
4.1.5.1	J205-J	J204 14	CNT PWR1 RTN to SIG GND	19.0 M	>10Meg	Open	Ω
4.1.5.2	J205-K	J204 14	CNT PWR2 RTN to SIG GND	19.0 M	>10Meg	Open	Ω
4.1.6.1	J204-13	J205-J	CHASSIS GND to CNT PWR1 RTN	19.0 M	>10Meg	Open	Ω
4.1.6.2	J204-13	J205-K	CHASSIS GND to CNT PWR2 RTN	19.0 M	>10Meg	Open	Ω
4.1.7.1	J204-13	J204-14	CHASSIS GND to SIG GND	58.61 K	50K	70K	Ω
4.1.7.2	J204-4	J204-14	P BAT RTN SIG to SIG GND	17.74	17.7K	17.9K	Ω
4.1.8.1	J205-A	J204-13	HTR PWR RTN to CHASSIS GND	19.0 M	>10Meg	Open	Ω
4.1.8.2	J205-L	J204-13	HTR PWR IN to CHASSIS GND	19.0 M	>10Meg	Open	Ω
4.1.9.1	J206-C	J204-13	1ST INH RTN to CHASSIS GND	19.0 M	>10Meg	Open	Ω
4.1.9.2	J206-M	J204-13	1ST SAFE STAT to CHASSIS GND	19.0 M	>10Meg	Open	Ω
4.1.9.3	J206-T	J204-13	1ST ARM STAT to CHASSIS GND	19.0 M	>10Meg	Open	Ω
4.1.9.4	J206-M	J206-T	1ST ARM STAT to 1ST SAFE STAT	19.93 K	>10Meg	Open	Ω
4.1.10.1	J204-7	J204-14	+5V TP RTN to SIG GND	17.74 19.98 K	19.8K	20.2K	Ω
4.1.10.2	J204-24	J204-14	POS BIT M TP RTN to SIG	17.74 K	17.7K	17.9K	Ω
4.1.10.3	J204-36	J204-14	2.5V TP RTN to SIG GND	19.93 K	19.8K	20.2K	Ω
4.1.10.4	J204-30	J204-14	2INH GD TP RTN to SIG GND	1.99 K	1.98K	2.02K	Ω
4.1.10.5	J204-18	J204-14	3INH GD TP RTN to SIG GND	1.64 K	1.63K	1.67K	Ω
4.1.10.6	J204-33	J204-14	NEG BIT M TP RTN to SIG GND	19.92 K	19.8K	20.2K	Ω
4.1.10.7	J204-34	J204-14	POS BIAS TP RTN to SIG GND	1.64 K	1.63K	1.67K	Ω
4.1.10.8	J204-19	J204-13	RTD to CHASSIS GND	19.0 M	>10Meg	Open	Ω

11920  
10-05-16

Test Equipment ID Number: E7424 Cal Date: 11-03-16

Resistance and Isolation check:

Test Operator D. GRINE/11920 Date 10-05-16



Pass / Fail

10-00-14

UNITED LAUNCH ALLIANCE PROPRIETARY INFORMATION  
Export-Controlled Data

3.2.3.3 System Self-test Wrap-box: CHANNEL – 1

Unit S/N: 0034

OCU Automated Test Set (Channel-1) Pre-Power on Checklist

Check

NOT REQUIRED,  
LESS THAN 72 HOURS  
SINCE LAST WRAP BOX  
TEST. NO CHANGE IN  
CONFIGURATION.

D.A.G.  
11920  
10-05-16

Verify UPS is on and operating normally

Verify the 208V AC power cords from the test sets are plugged into the UPS

Verify all test console and associated equipment seals are in place

Verify no front panels are removed

Verify all jumpers are in place on interface panel

Note: Check the following equipment after test set power on sequence.

Verify power is on to all Agilent 6643A Power Supplies

Verify power is on to the Agilent 34401A Digital Multi-meter

Verify all connectors are fully mated

Verify correct software has been selected

Verify calibration of equipment

Verify UUT has isolators under feet to isolate UUT from thermal chamber

Connector Inspection:

Test Operator \_\_\_\_\_

Date \_\_\_\_\_

Pass / Fail

GTI Execution Error Detection:

Verify no errors were detected during GTI Execution:

System Self-test Wrap-box:

Test Operator \_\_\_\_\_

Date \_\_\_\_\_

Check

Pass / Fail

UNITED LAUNCH ALLIANCE PROPRIETARY INFORMATION  
Export-Controlled Data

3.2.3.3 System Self-test Wrap-box: CHANNEL – 2

Unit S/N: 0034

OCU Automated Test Set (Channel-2) Pre-Power on Checklist

Check

Note: Check the following equipment after test set power on sequence.

- Verify power is on to all Agilent 6643A Power Supplies
- Verify power is on to the Agilent 34401A Digital Multi-meter
- Verify all connectors are fully mated
- Verify correct software has been selected
- Verify calibration of equipment
- Verify UUT has isolators under feet to isolate UUT from thermal chamber

NOT REQUIRED,  
LESS THAN 72 hours  
SINCE LAST WRAP BOX TEST.  
NO CHANGE in  
CONFIGURATION, D.A.G.  
11920  
10-05-16

Note: Check the following equipment after test set power on sequence.

- Verify power is on to all Agilent 6643A Power Supplies
- Verify power is on to the Agilent 34401A Digital Multi-meter
- Verify all connectors are fully mated
- Verify correct software has been selected
- Verify calibration of equipment
- Verify UUT has isolators under feet to isolate UUT from thermal chamber

Connector Inspection:

Test Operator \_\_\_\_\_ Date \_\_\_\_\_

Pass / Fail

GTI Execution Error Detection:

Verify no errors were detected during GTI Execution:

System Self-test Wrap-box:

Test Operator \_\_\_\_\_ Date \_\_\_\_\_

Check  
Pass / Fail

PRE

**Post-Vibe Combo Test (Functional-Thermal-Functional):**

**Pre-Power on Checklist:**

	Check	Verification
Verify UPS is on and operating normally.....	✓	✓
Verify the 208V AC power cord from the test set is plugged into the UPS.....	✓	✓
Verify the 120V AC power cord from the thermal chamber is plugged into the UPS.....	✓	✓
Verify power is on to the Thermal Chamber.....	✓	✓
Verify communication cable from Thermal Chamber to OCU Automated Test Set.....	✓	✓
Verify Thermal Chamber Conditioning System switch is in on position.....	✓	✓
Verify Thermal Chamber Dry Air Purge switch is in on position.....	✓	✓
Verify all test console and associated equipment seals are in place.....	✓	✓
Verify no front panels are removed.....	✓	✓
Verify all jumpers are in place on interface panels.....	✓	✓

**Note: Check the following equipment after test set power on sequence.**

Verify power is on to all Agilent 6643A Power Supplies.....	✓	✓
Verify power is on to the Agilent 34401A Digital Multi-meter.....	✓	✓
Verify foam is installed correctly in cable feed through holes of thermal chamber.....	✓	✓
Verify control thermocouples installed at correct locations.....	✓	✓
Verify temperature recording device is properly connected.....	✓	✓
Verify calibration of equipment.....	✓	✓
Verify all connectors are fully mated.....	✓	✓
Verify correct software has been selected.....	✓	✓
Verify UUT has isolators under feet to isolate UUT from thermal chamber.....	✓	✓
Verify P107 and P207 are connected thru a Battery box.....	✓	✓
Connector Inspection:	✓	Pass / Fail
Setup Pictures Taken:	✓	Check
Product Saver Settings:	✓	-50°C & +70°C

Circle all tests to be performed in current sequence:

Pre-Thermal Ambient / Starting and Ending Thermal Cycles ① 2 3 ④ 5 6 7 8 / Post-Thermal Ambient

Test Operator D. GAINES / 11920 Date 10-05-16

Verification Performed By: 11962 P Denoff Date 10-5-16

**Pre-Thermal Ambient Functional Test:**

Cycle 1 Low Complete:	✓	Pass / Fail
Cycle 1 Low Complete:	✓	Pass / Fail
Cycle 2 Low Complete:	✓	Pass / Fail
Cycle 2 Low Complete:	✓	Pass / Fail
Cycle 3 Low Complete:	✓	Pass / Fail
Cycle 3 Low Complete:	✓	Pass / Fail
Cycle 4 Low Complete:	✓	Pass / Fail
Cycle 4 Low Complete:	✓	Pass / Fail

**Post-Thermal Ambient Functional Test:**

Cycle 5 Low Complete:	✓	Pass / Fail
Cycle 5 Low Complete:	N/A	Pass / Fail
Cycle 5 Low Complete:		Pass / Fail
Cycle 6 Low Complete:		Pass / Fail
Cycle 6 Low Complete:		Pass / Fail
Cycle 7 Low Complete:		Pass / Fail
Cycle 7 Low Complete:		Pass / Fail
Cycle 8 Low Complete:		Pass / Fail
Cycle 8 Low Complete:	N/A	Pass / Fail
Cycle 8 Low Complete:	✓	Pass / Fail

**GTI Execution Error Detection:**

Verify no errors were detected during GTI Execution: ✓ Check

Test Operator 11333 kms Date 10-6-16

**Trend Data:**

Trend Complete and Analyzed: ✓ Check

Setup pictures on server: ✓ Check

Test Data Files and Thermal Logger Data Files are on server: ✓ Check

Test Operator 11333 kms Date 10-6-16



UNITED LAUNCH ALLIANCE PROPRIETARY INFORMATION  
Export-Controlled Data

3.2.4 Self-test Wrap-box: CHANNEL - 1

Unit S/N: 0034

OCU Automated Test Set (Channel-1) Pre-Power on Checklist

Check

Verify UPS is on and operating normally

☒

Verify the 208V AC power cords from the test sets are plugged into the UPS

☒

Verify all test console and associated equipment seals are in place

☒

Verify no front panels are removed

☒

Verify all jumpers are in place on interface panel

☒

**Note: Check the following equipment after test set power on sequence.**

Verify power is on to all Agilent 6643A Power Supplies

☒

Verify power is on to the Agilent 34401A Digital Multi-meter

☒

Verify Vibe extension cables are connected

☒

Verify all connectors are fully mated

☒

Verify correct software has been selected

☒

Verify calibration of equipment

☒

Verify UUT has isolators under feet to isolate UUT from thermal chamber

☒

Connector Inspection:

☒

Pass / Fail

Test Operator 71561 JK

Date 10-10-16

GTI Execution Error Detection:

Verify no errors were detected during GTI Execution:

☒

System Self-test Wrap-box:

☒

Check

Pass / Fail

Test Operator 71561 JK

Date 10-10-16

10-20-14  
CE 40

UNITED LAUNCH ALLIANCE PROPRIETARY INFORMATION  
Export-Controlled Data

3.2.4 Self-test Wrap-box: CHANNEL – 2

Unit S/N: 0034

OCU Automated Test Set (Channel-1) Pre-Power on Checklist

Check

Verify UPS is on and operating normally

☒

Verify the 208V AC power cords from the test sets are plugged into the UPS

☒

Verify all test console and associated equipment seals are in place

☒

Verify no front panels are removed

☒

Verify all jumpers are in place on interface panel

☒

**Note: Check the following equipment after test set power on sequence.**

Verify power is on to all Agilent 6643A Power Supplies

☒

Verify power is on to the Agilent 34401A Digital Multi-meter

☒

Verify Vibe extension cables are connected

☒

Verify all connectors are fully mated

☒

Verify correct software has been selected

☒

Verify calibration of equipment

☒

Verify UUT has isolators under feet to isolate UUT from thermal chamber

☒

Connector Inspection:

☒

Test Operator 71561 JK

Date 10-10-16

☒ Pass ☐ Fail

GTI Execution Error Detection:

Verify no errors were detected during GTI Execution:

☒

System Self-test Wrap-box:

☒

Test Operator 71561 JK

Date 10-10-16

Check  
☒ Pass ☐ Fail

10-00-10  
CE  
60

UNITED LAUNCH ALLIANCE PROPRIETARY INFORMATION  
Export-Controlled Data

3.2.4.3 Z – Axis Vibe Test

Unit S/N: 0034

Check/Verify Both Channels

OCU Automated Test Set Pre-Power on Checklist

	Check	Verify
Verify UPS is on and operating normally.....	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Verify the 208V AC power cords from the test sets are plugged into the UPS.....	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Verify all test console and associated equipment seals are in place .....	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Verify no front panels are removed .....	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Verify all jumpers are in place on interface panel.....	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>

**Note: Check the following equipment after test set power on sequence.**

Verify power is on to all Agilent 6643A Power Supplies.....	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Verify power is on to the Agilent 34401A Digital Multi-meter.....	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Verify Vibe extension cables have been connected.....	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Verify all connectors are fully mated .....	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Verify P107 & P207 are connected to battery boxes.....	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Verify correct software has been selected .....	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Verify calibration of equipment.....	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Verify UUT has isolators under feet to isolate UUT from thermal chamber.....	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>

Connector Inspection:

☒  
☒

Pass / Fail  
Check


Setup Pictures Taken:

Test Operator 71561 AF

Date 10-10-16

Verification Performed By: 11944 JS

Date 10-10-16



UNITED LAUNCH ALLIANCE PROPRIETARY INFORMATION  
Export-Controlled Data

3.2.5.1.4 Z – Axis Vibe Test (Continued)

Unit S/N: 0034

"Z" Axis Equalization Complete:

✓ Check

Pre-Vibration Proof Test Complete

✓ Check

Verify IAT Z-Axis Selected:

✓ Check

Unit Vibration @ -20dB level X 0.00398

0.49352 Ref

Unit Vibration @ -12dB level X 0.0363

0.2178 Ref.

Unit Vibration @ - 9dB level X 0.0832

0.832 Ref.

Unit Vibration @ - 6dB level X 0.1905

2.4765 Ref.

Unit Vibration @ - 3dB level X 0.4365

5.238 Ref.

Unit Vibration @ - 0dB level X 1.00

60 Ref.

Cumulative UUT Vibe Exposure Time:

69.25782 Ref. Only

Vibration cable serial number

002 Ref.

Cumulative Cable Vibe Exposure Time:

10-11-16 60 sec Ref. Only  
240

Test Operator 71561 FE

Date 10-10-16

GTI Execution Error Detection:

Verify no errors were detected during GTI Execution:

✓ Check

Z-Axis Vibe Test:


✓ Pass / Fail

Setup pictures on server:

✓ Check

Test Operator 71561 FE

Date 10-10-16



UNITED LAUNCH ALLIANCE PROPRIETARY INFORMATION  
Export-Controlled Data

3.2.4.3 X – Axis Vibe Test

Unit S/N: 0034

Check/Verify Both Channels

OCU Automated Test Set Pre-Power on Checklist

	Check	Verify
Verify UPS is on and operating normally.....	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Verify the 208V AC power cords from the test sets are plugged into the UPS.....	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Verify all test console and associated equipment seals are in place .....	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Verify no front panels are removed.....	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Verify all jumpers are in place on interface panel.....	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>

Note: Check the following equipment after test set power on sequence.

Verify power is on to all Agilent 6643A Power Supplies.....	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Verify power is on to the Agilent 34401A Digital Multi-meter.....	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Verify Vibe extension cables have been connected.....	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Verify all connectors are fully mated .....	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Verify P107 & P207 are connected to battery boxes.....	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Verify correct software has been selected .....	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Verify calibration of equipment.....	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Verify UUT has isolators under feet to isolate UUT from thermal chamber.....	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>

Connector Inspection:

☒  
☒

Pass / Fail  
Check

Setup Pictures Taken:

Test Operator 71561 KR

Date 10-11-16

Verification Performed By: 11944 JS

Date 10-11-16

10-20-16  
CE  
62

UNITED LAUNCH ALLIANCE PROPRIETARY INFORMATION  
Export-Controlled Data

3.2.5.1.4 X - Axis Vibe Test (Continued)

Unit S/N: 0034

"X" Axis Equalization Complete:

Pre-Vibration Proof Test Complete

Verify IAT X-Axis Selected:

Unit Vibration @ -20dB level X 0.00398

Unit Vibration @ -12dB level X 0.0363

Unit Vibration @ -9dB level X 0.0832

Unit Vibration @ -6dB level X 0.1905

Unit Vibration @ -3dB level X 0.4365

Unit Vibration @ -0dB level X 1.00

Cumulative UUT Vibe Exposure Time:

Vibration cable serial number

Cumulative Cable Vibe Exposure Time:

<u>✓</u>	Check
<u>✓</u>	Check
<u>✓</u>	Check
<u>0.31044</u>	Ref
<u>0.4356</u>	Ref.
<u>1.0816</u>	Ref.
<u>2.286</u>	Ref.
<u>6.111</u>	Ref.
<u>60</u>	Ref.
<u>70.22464</u>	Ref. Only
<u>002</u>	Ref.
<u>300</u>	Ref. Only

Test Operator 71561 JK

Date 10-11-16

GTI Execution Error Detection:

Verify no errors were detected during GTI Execution:

X-Axis Vibe Test:

Setup pictures on server:

Test Operator 71561 JK

Date 10-11-16

<u>✓</u>	Check
<u>✓</u>	Pass / Fail
<u>✓</u>	Check

10-20-14  
CE  
A  
60

UNITED LAUNCH ALLIANCE PROPRIETARY INFORMATION  
Export-Controlled Data

3.2.4.3 Y – Axis Vibe Test

Unit S/N: 0034

Check/Verify Both Channels

OCU Automated Test Set Pre-Power on Checklist

	Check	Verify
Verify UPS is on and operating normally.....	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Verify the 208V AC power cords from the test sets are plugged into the UPS.....	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Verify all test console and associated equipment seals are in place .....	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Verify no front panels are removed.....	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Verify all jumpers are in place on interface panel.....	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>

**Note: Check the following equipment after test set power on sequence.**

Verify power is on to all Agilent 6643A Power Supplies.....	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Verify power is on to the Agilent 34401A Digital Multi-meter.....	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Verify Vibe extension cables have been connected.....	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Verify all connectors are fully mated .....	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Verify P107 & P207 are connected to battery boxes.....	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Verify correct software has been selected .....	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Verify calibration of equipment.....	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Verify UUT has isolators under feet to isolate UUT from thermal chamber.....	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>

Connector Inspection:

☒  
☒

Pass / Fail  
Check

Setup Pictures Taken:

Test Operator 71561 JK

Date 10-11-16

Verification Performed By: 11944 JS

Date 10-11-16

10-20-16  
CE  
60

UNITED LAUNCH ALLIANCE PROPRIETARY INFORMATION  
Export-Controlled Data

3.2.5.1.4 Y - Axis Vibe Test (Continued)

Unit S/N: 0034

"Y" Axis Equalization Complete:

Pre-Vibration Proof Test Complete

Verify IAT Y-Axis Selected:

Unit Vibration @ -20dB level X 0.00398

Unit Vibration @ -12dB level X 0.0363

Unit Vibration @ -9dB level X 0.0832

Unit Vibration @ -6dB level X 0.1905

Unit Vibration @ -3dB level X 0.4365

Unit Vibration @ -0dB level X 1.00

Cumulative UUT Vibe Exposure Time:

Vibration cable serial number

Cumulative Cable Vibe Exposure Time:

<u>✓</u>	Check
<u>✓</u>	Check
<u>✓</u>	Check
<u>0.37014</u>	Ref
<u>0.5445</u>	Ref.
<u>1.1648</u>	Ref.
<u>2.4765</u>	Ref.
<u>6.111</u>	Ref.
<u>60</u>	Ref.
<u>70.66694</u>	Ref. Only
<u>002</u>	Ref.
<u>10-11-16 60500 360</u>	Ref. Only

Test Operator 71561 K

Date 10-11-16

GTI Execution Error Detection:

Verify no errors were detected during GTI Execution:

Y-Axis Vibe Test:

Setup pictures on server:

Test Operator 71561 K

Date 10-11-16

<u>✓</u>	Check
<u>✓</u>	Pass / Fail
<u>✓</u>	Check

10-20-16  
CE  
16



UNITED LAUNCH ALLIANCE PROPRIETARY INFORMATION  
Export-Controlled Data

3.2.4 Self-test Wrap-box: CHANNEL - 1

Unit S/N: 0034

OCU Automated Test Set (Channel-1) Pre-Power on Checklist

Check

- Verify UPS is on and operating normally
- Verify the 208V AC power cords from the test sets are plugged into the UPS
- Verify all test console and associated equipment seals are in place
- Verify no front panels are removed
- Verify all jumpers are in place on interface panel

✓  
✓  
✓  
✓  
✓

Note: Check the following equipment after test set power on sequence.

- Verify power is on to all Agilent 6643A Power Supplies
- Verify power is on to the Agilent 34401A Digital Multi-meter
- Verify Vibe extension cables are connected
- Verify all connectors are fully mated
- Verify correct software has been selected
- Verify calibration of equipment
- Verify UUT has isolators under feet to isolate UUT from thermal chamber

✓  
✓  
✓  
✓  
✓  
✓  
✓

Connector Inspection:

Test Operator D. GAINES/11920

Date 10-11-16

✓

Pass/ Fail

GTI Execution Error Detection:

Verify no errors were detected during GTI Execution:

System Self-test Wrap-box:

Test Operator D. GAINES/11920

Date 10-11-16

✓  
✓

Check  
Pass/ Fail

10-80-16  
CE  
60

UNITED LAUNCH ALLIANCE PROPRIETARY INFORMATION  
Export-Controlled Data

3.2.4 Self-test Wrap-box: CHANNEL - 2

Unit S/N: 0034

OCU Automated Test Set (Channel-1) Pre-Power on Checklist

Check

- Verify UPS is on and operating normally
- Verify the 208V AC power cords from the test sets are plugged into the UPS
- Verify all test console and associated equipment seals are in place
- Verify no front panels are removed
- Verify all jumpers are in place on interface panel

✓  
✓  
✓  
✓  
✓

**Note: Check the following equipment after test set power on sequence.**

- Verify power is on to all Agilent 6643A Power Supplies
- Verify power is on to the Agilent 34401A Digital Multi-meter
- Verify Vibe extension cables are connected
- Verify all connectors are fully mated
- Verify correct software has been selected
- Verify calibration of equipment
- Verify UUT has isolators under feet to isolate UUT from thermal chamber

✓  
✓  
✓  
✓  
✓  
✓  
✓  
✓

Connector Inspection:

Test Operator D. GAINES/11920

Date 10-11-16

Pass/ Fail

GTI Execution Error Detection:

Verify no errors were detected during GTI Execution:

System Self-test Wrap-box:

Test Operator D. GAINES/11920

Date 10-11-16

✓  
✓

Check  
Pass/ Fail

10-20-16  
CEAS

UNITED LAUNCH ALLIANCE PROPRIETARY INFORMATION  
Export-Controlled Data

3.2.3.4 Ambient Functional Test:

Unit S/N: 0034

Check/Verify Both Channels

OCU Automated Test Set Pre-Power on Checklist

Check Verify

Verify UPS is on and operating normally.....	<u>✓</u>	<u>✓</u>
Verify the 208V AC power cords from the test sets are plugged into the UPS.....	<u>✓</u>	<u>✓</u>
Verify all test console and associated equipment seals are in place.....	<u>✓</u>	<u>✓</u>
Verify no front panels are removed.....	<u>✓</u>	<u>✓</u>
Verify all jumpers are in place on interface panel.....	<u>✓</u>	<u>✓</u>

Note: Check the following equipment after test set power on sequence.

Verify power is on to all Agilent 6643A Power Supplies.....	<u>✓</u>	<u>✓</u>
Verify power is on to the Agilent 34401A Digital Multi-meter.....	<u>✓</u>	<u>✓</u>
Verify all connectors are fully mated.....	<u>✓</u>	<u>✓</u>
Verify P107 & P207 are connected to battery boxes.....	<u>✓</u>	<u>✓</u>
Verify correct software has been selected.....	<u>✓</u>	<u>✓</u>
Verify calibration of equipment.....	<u>✓</u>	<u>✓</u>
Verify UUT has isolators under feet to isolate UUT from thermal chamber.....	<u>✓</u>	<u>✓</u>

Connector Inspection:

✓  
✓

Pass Fail  
Check

Setup Pictures Taken:

Test Operator D. GAINES / 11920

Date 10-11-16

Verification Performed By: 11333 KMS

Date 10-11-16

GTI Execution Error Detection:

Verify no errors were detected during GTI Execution:

✓  
✓

Check  
Pass / Fail

Ambient Functional Test:

Test Operator 11333 KMS

Date 10-11-16

Trend Data:

Trend Data Complete and Analyzed:

✓

Check

Setup pictures on server:

✓

Check

Verify Test Data Files and Thermal Logger Data Files are on server:

✓

Check

Test Operator 11333 KMS

Date 10-11-16

10-20-16  
CEA 60

UNITED LAUNCH ALLIANCE PROPRIETARY INFORMATION  
Export-Controlled Data


3.2.4.2 ORCA Burn-in Self-test:

Unit S/N: 0034

ORCA Burn-in Automated Test Set Pre-Power on Checklist


- Verify UPS is on and operating normally
- Verify the 208V AC power cord from the test set are plugged into the UPS
- Verify all test console and associated equipment seals are in place
- Verify no front panels are removed

Check



Note: Check the following equipment after test set power on sequence.

- Verify power is on to the HP6643A Power Supply
- Verify ORCA Golden Unit is cabled to cable set position-1 Orange
- Verify all connectors are fully mated
- Verify appropriate RT Address Jumper Plug is connected to J3
- Verify correct software has been selected
- Verify calibration of equipment
- Verify foam is installed correctly in cable feed through holes
- Verify control thermocouples installed at correct locations
- Verify UUT has isolators under feet to isolate UUT from thermal chamber



Connector Inspection:

Test Operator 11962 DDenoft

Date 10-11-16

Pass / Fail


GTI Execution Error Detection:

Verify no errors were detected during GTI Execution:

Burn-in Self-test:

Test Operator 11962 DDenoft

Date 10-11-16



Check

Pass / Fail



UNITED LAUNCH ALLIANCE PROPRIETARY INFORMATION  
Export-Controlled Data

3.2.4 Burn-in Test: (Cycles 7-10)

Unit S/N: 0034

ORCA Burn-in Automated Test Set Pre-Power on Checklist

Check

Verify UPS is on and operating normally

☒

Verify the 208V AC power cord from the test set are plugged into the UPS

☒

Verify all test console and associated equipment seals are in place

☒

Verify no front panels are removed

☒

**Note: Check the following equipment after test set power on sequence.**

Verify power is on to the HP6643A Power Supply

☒

Verify all connectors are fully mated

☒

Verify correct software has been selected

☒

Verify calibration of equipment

☒

Verify foam is installed correctly in cable feed through holes

☒

Verify control thermocouples installed at correct locations

☒

Verify temperature recording device is properly connected

☒

Verify nitrogen dewar is full and connected to thermal chamber

☒

Verify UUT has isolators under feet to isolate UUT from thermal chamber

☒

Connector Inspection:

☒

Pass / Fail

Setup Pictures Taken:

☒

Check

Product Saver Settings: -46 & +67

☒

Check

Test Operator 12007 RG

Date 10-11-16

Verification Performed By: 11962 DD Denoff

Date 10-11-16

GTI Execution Error Detection:

Verify no errors were detected during GTI Execution:

☒

Check

Cycle 7 Low Complete:

☒

Pass / Fail

Cycle 7 High Complete:

☒

Pass / Fail

Cycle 8 Low Complete:

☒

Pass / Fail

Cycle 8 High Complete:

☒

Pass / Fail

Cycle 9 Low Complete:

☒

Pass / Fail

Cycle 9 High Complete:

☒

Pass / Fail

Cycle 10 Low Complete:

☒

Pass / Fail

Cycle 10 High Complete:

☒

Pass / Fail

Setup pictures on server:

☒

Check

Verify Test Data Files and Thermal Logger Data Files are on server:

☒

Check

Test Operator 11/16

Date 11/16

UNITED LAUNCH ALLIANCE PROPRIETARY INFORMATION  
Export-Controlled Data

Use or disclosure of data contained on this sheet is subject to the restrictions on the title page of this document

ATP1F67700-1

Revision: B

Sheet 56

Ref  
AR-0136

10020-10  
CE  
60

# Anomaly Report

AR-Controls- 0136

Form #6803

Test Tech (At Test START): K. St. Clair

Date (Failure): 10/13/16

Time (Failure): 6:00am

Program Name: Controls 1

Product Name: OCU 2

Assembly Name: Top\_Level 3

Assembly Number: 1F67700 4

Serial Number: 0034

Test Rack: Controls #1

Test Description: Burn-in

Paragraph/Step: 3.2.4.2

Initial Failure Description (Error Message Displayed on Screen):

During the ramp from hot of cycle #2 to cold of cycle #3, there was an anomaly with the thermal chamber.

Anomaly Owner: Foltz, Wayne

Type of Issue: Test Set

TDR # N/A

Corrective Action:

Swapped out Thermal Chamber and re-started test from the beginning of the 2nd cycle. SN 0034 then successfully completed IAT 4 Thermal Cycle Burn-In.

Stress Analysis Summary:

All input and output voltages remained nominal therefore there was no stress to SN 0034.

Investigation Summary:

It was discovered that the OCU Burn-In thermal chamber compressors were not running, therefore there was no cooling available to the thermal chamber. The thermal chamber was swapped out so the test could be completed.

X

Kevin St.Clair

Peer Review

10/20/2016

X

Carlos Barrera

QE Review

10/20/2016

UNITED LAUNCH ALLIANCE PROPRIETARY INFORMATION  
Export-Controlled Data

3.2.4 Burn-in Test: (Cycles 7-10)

Unit S/N: 0034

ORCA Burn-in Automated Test Set Pre-Power on Checklist

Check

- Verify UPS is on and operating normally  
Verify the 208V AC power cord from the test set are plugged into the UPS  
Verify all test console and associated equipment seals are in place  
Verify no front panels are removed

✓  
✓  
✓  
✓

Note: Check the following equipment after test set power on sequence.

- Verify power is on to the HP6643A Power Supply  
Verify all connectors are fully mated  
Verify correct software has been selected  
Verify calibration of equipment  
Verify foam is installed correctly in cable feed through holes  
Verify control thermocouples installed at correct locations  
Verify temperature recording device is properly connected  
Verify nitrogen dewar is full and connected to thermal chamber  
Verify UUT has isolators under feet to isolate UUT from thermal chamber

✓  
✓  
✓  
✓  
✓  
✓  
✓  
✓  
✓

Connector Inspection:

✓

Pass / Fail

Setup Pictures Taken:

✓

Check

Product Saver Settings: -46 & +67

✓

Check

Test Operator 11333 KMS

Date 10-13-16

Verification Performed By: 11333 KMS

Date 10-13-16

GTI Execution Error Detection:

Verify no errors were detected during GTI Execution:

Cycle 7 Low Complete:

✓  
N/A

Check

Pass / Fail

Cycle 7 High Complete:

N/A

Pass / Fail

Cycle 8 Low Complete:

✓

Pass / Fail

Cycle 8 High Complete:

✓

Pass / Fail

Cycle 9 Low Complete:

✓

Pass / Fail

Cycle 9 High Complete:

✓

Pass / Fail

Cycle 10 Low Complete:

✓

Pass / Fail

Cycle 10 High Complete:

✓

Pass / Fail

Setup pictures on server:

✓

Check

Verify Test Data Files and Thermal Logger Data Files are on server:

✓

Check

Test Operator 11333 KMS

Date 10-14-16

\* ref AB-0141  
10-30-16  
CE 4-60

UNITED LAUNCH ALLIANCE PROPRIETARY INFORMATION  
Export-Controlled Data

Use or disclosure of data contained on this sheet is subject to the restrictions on the title page of this document

ATP1F67700-1  
Revision: B  
Sheet 56

# Anomaly Report

AR-Controls- 0141

Form #6803

Test Tech (At Test START): K. St. Clair

Date (Failure): 10/14/16

Time (Failure): 7:00 PM

Program Name: Controls 1

Product Name: OCU 2

Assembly Name: Top\_Level 3

Assembly Number: 1F67700 4

Serial Number: 0034

Test Rack: Controls #3

Test Description: Burn-in

Paragraph/Step: 3.2.4.2

## Initial Failure Description (Error Message Displayed on Screen):

The unit was selected to run more cycles than necessary. Once the unit completed the fourth thermal cycle the test was terminated. The chamber was in need for other testing.

Anomaly Owner: Foltz, Wayne

Type of Issue: Test Set

TDR # N/A

## Corrective Action:

Test was terminate and unit was manually ramped to ambient and powered down.

## Stress Analysis Summary:

The input and output voltages and currents remained nominal throughout the test, therefore there was no electrical overstress to OCU SN 0034.

## Investigation Summary:

It was discovered that OCU SN 0034 continued past ambient to cold following what should have been the 4th IAT Burn-In thermal cycle. The test was terminated and the unit was manually ramped to ambient and powered down.

X

Kevin St.Clair

Peer Review

10/20/2016

X

Carlos Barrera

QE Review

10/20/2016



UNITED LAUNCH ALLIANCE PROPRIETARY INFORMATION  
Export-Controlled Data

3.2.5.2 System Self-test Wrap-box: CHANNEL – 1

Unit S/N: \_\_\_\_\_

OCU Automated Test Set (Channel-1) Pre-Power on Checklist

Check

Verify UPS is on and operating normally

\_\_\_\_\_

Verify the 208V AC power cords from the test sets are plugged into the UPS

\_\_\_\_\_

Verify all test console and associated equipment seals are in place

\_\_\_\_\_

Verify no front panels are removed

\_\_\_\_\_

Verify all jumpers are in place on interface panel

\_\_\_\_\_

**Note: Check the following equipment after test set power on sequence.**

Verify power is on to all Agilent 6643A Power Supplies

\_\_\_\_\_

Verify power is on to the Agilent 34401A Digital Multi-meter

\_\_\_\_\_

Verify all connectors are fully mated

\_\_\_\_\_

Verify correct software has been selected

\_\_\_\_\_

Verify calibration of equipment

\_\_\_\_\_

Verify UUT has isolators under feet to isolate UUT from thermal chamber

\_\_\_\_\_

Connector Inspection:

\_\_\_\_\_

Pass / Fail

Test Operator \_\_\_\_\_

Date \_\_\_\_\_

**GTI Execution Error Detection:**

Verify no errors were detected during GTI Execution:

\_\_\_\_\_

Check

System Self-test Wrap-box:

\_\_\_\_\_

Pass / Fail

Test Operator \_\_\_\_\_

Date \_\_\_\_\_

NA  
Test set not  
idle for more  
than 72 hours

UNITED LAUNCH ALLIANCE PROPRIETARY INFORMATION  
Export-Controlled Data

3.2.5.2 System Self-test Wrap-box: CHANNEL – 2

Unit S/N: \_\_\_\_\_

OCU Automated Test Set (Channel-2) Pre-Power on Checklist

Check

Verify UPS is on and operating normally

\_\_\_\_\_

Verify the 208V AC power cords from the test sets are plugged into the UPS

\_\_\_\_\_

Verify all test console and associated equipment seals are in place

\_\_\_\_\_

Verify no front panels are removed

\_\_\_\_\_

Verify all jumpers are in place on interface panel

\_\_\_\_\_

NA  
Test set not  
idle for more  
than 72 hours

**Note: Check the following equipment after test set power on sequence.**

Verify power is on to all Agilent 6643A Power Supplies

\_\_\_\_\_

Verify power is on to the Agilent 34401A Digital Multi-meter

\_\_\_\_\_

Verify all connectors are fully mated

\_\_\_\_\_

Verify correct software has been selected

\_\_\_\_\_

Verify calibration of equipment

\_\_\_\_\_

Verify UUT has isolators under feet to isolate UUT from thermal chamber

\_\_\_\_\_

Connector Inspection:

\_\_\_\_\_

Pass / Fail

Test Operator \_\_\_\_\_ Date \_\_\_\_\_

**GTI Execution Error Detection:**

Verify no errors were detected during GTI Execution:

\_\_\_\_\_

Check

System Self-test Wrap-box:

\_\_\_\_\_

Pass / Fail

Test Operator \_\_\_\_\_ Date \_\_\_\_\_

**UNITED LAUNCH ALLIANCE PROPRIETARY INFORMATION**  
Export-Controlled Data

**Post-Vibe Combo Test (Functional-Thermal-Functional):**

**Pre-Power on Checklist:**

	Check	Verification
Verify UPS is on and operating normally.....	/	✓
Verify the 208V AC power cord from the test set is plugged into the UPS.....	/	✓
Verify the 120V AC power cord from the thermal chamber is plugged into the UPS.....	/	✓
Verify power is on to the Thermal Chamber.....	/	✓
Verify communication cable from Thermal Chamber to OCU Automated Test Set.....	/	✓
Verify Thermal Chamber Conditioning System switch is in on position.....	/	✓
Verify Thermal Chamber Dry Air Purge switch is in on position.....	/	✓
Verify all test console and associated equipment seals are in place .....	/	✓
Verify no front panels are removed .....	/	✓
Verify all jumpers are in place on interface panels .....	/	✓

**Note: Check the following equipment after test set power on sequence.**

Verify power is on to all Agilent 6643A Power Supplies.....	/	✓
Verify power is on to the Agilent 34401A Digital Multi-meter.....	/	✓
Verify foam is installed correctly in cable feed through holes of thermal chamber.....	/	✓
Verify control thermocouples installed at correct locations.....	/	✓
Verify temperature recording device is properly connected .....	/	✓
Verify calibration of equipment.....	/	✓
Verify all connectors are fully mated .....	/	✓
Verify correct software has been selected .....	/	✓
Verify UUT has isolators under feet to isolate UUT from thermal chamber.....	/	✓
Verify P107 and P207 are connected thru a Battery box.....	/	✓
Connector Inspection:	/	Pass / Fail
Setup Pictures Taken:	/	Check
Product Saver Settings:	/	-50°C & +70°C

Circle all tests to be performed in current sequence:

Pre-Thermal Ambient / Starting and Ending Thermal Cycles: 1 2 3 4 5 6 7 8 / Post-Thermal Ambient

Test Operator 12007 RG

Date 10-15-16

Verification Performed By: 11333 Kms

Date 10-15-16

**Pre-Thermal Ambient Functional Test:**

Cycle 1 Low Complete:	N/A	Pass / Fail
Cycle 1 Low Complete:	/	Pass / Fail
Cycle 2 Low Complete:	/	Pass / Fail
Cycle 2 Low Complete:	/	Pass / Fail
Cycle 3 Low Complete:	/	Pass / Fail
Cycle 3 Low Complete:	/	Pass / Fail
Cycle 4 Low Complete:	/	Pass / Fail
Cycle 4 Low Complete:	N/A	Pass / Fail

**Post-Thermal Ambient Functional Test:**

Cycle 5 Low Complete:	N/A	Pass / Fail
Cycle 5 Low Complete:	/	Pass / Fail
Cycle 6 Low Complete:	/	Pass / Fail
Cycle 6 Low Complete:	/	Pass / Fail
Cycle 7 Low Complete:	/	Pass / Fail
Cycle 7 Low Complete:	/	Pass / Fail
Cycle 8 Low Complete:	/	Pass / Fail
Cycle 8 Low Complete:	/	Pass / Fail

Pass Fail See AR0142

**GTI Execution Error Detection:**

Verify no errors were detected during GTI Execution:

N/A Check

Test Operator N/A Date N/A

**Trend Data:**

Trend Complete and Analyzed:

N/A Check

Setup pictures on server:

N/A Check

Test Data Files and Thermal Logger Data Files are on server:

N/A Check

Test Operator N/A Date N/A

**UNITED LAUNCH ALLIANCE PROPRIETARY INFORMATION**  
Export-Controlled Data

Use or disclosure of data contained on this sheet is subject to the restrictions on the title page of this document

ATP1F67700-1  
Revision: B  
Sheet 70

10-20-16  
CE-4-80

# Anomaly Report

AR-Controls- 0142

Form #6803

Test Tech (At Test START): K. St. Clair

Date (Failure): 10/15/16

Time (Failure): 9:00 AM

Program Name: Controls 1

Product Name: OCU 2

Assembly Name: Top\_Level 3

Assembly Number: 1F67700 4

Serial Number: 0034

Test Rack: Controls #2

Test Description: Functional

Paragraph/Step: 3.2.3.4

## Initial Failure Description (Error Message Displayed on Screen):

At the start of the test a prompt comes up saying "Test stand D-A failed to set Votage".

Anomaly Owner: Thacker, Jim

Type of Issue: Test Set

TDR # N/A

## Corrective Action:

Reworked J4 test cable Hypertronics end, reseating the F4 and F5 connector pins into the housing.

## Stress Analysis Summary:

No stress was applied to the unit. There was no connection and no voltage applied at the pins that were recessed.

## Investigation Summary:

J4-F4 and J4-F5 cable pins were found to be recessed, severing Neg\_Bit connection from the test set to the unit.

X

Wayne Foltz

Peer Review

10/18/2016

X

Carlos Barrera

QE Review

10/18/2016

**UNITED LAUNCH ALLIANCE PROPRIETARY INFORMATION**  
Export-Controlled Data

**Post-Vibe Combo Test (Functional-Thermal-Functional):**

**Pre-Power on Checklist:**

	Check	Verification
Verify UPS is on and operating normally.....	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Verify the 208V AC power cord from the test set is plugged into the UPS.....	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Verify the 120V AC power cord from the thermal chamber is plugged into the UPS.....	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Verify power is on to the Thermal Chamber.....	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Verify communication cable from Thermal Chamber to OCU Automated Test Set.....	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Verify Thermal Chamber Conditioning System switch is in on position.....	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Verify Thermal Chamber Dry Air Purge switch is in on position.....	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Verify all test console and associated equipment seals are in place .....	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Verify no front panels are removed .....	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Verify all jumpers are in place on interface panels.....	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>

**Note: Check the following equipment after test set power on sequence.**

Verify power is on to all Agilent 6643A Power Supplies.....	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Verify power is on to the Agilent 34401A Digital Multi-meter.....	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Verify foam is installed correctly in cable feed through holes of thermal chamber.....	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Verify control thermocouples installed at correct locations.....	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Verify temperature recording device is properly connected .....	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Verify calibration of equipment.....	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Verify all connectors are fully mated .....	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Verify correct software has been selected .....	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Verify UUT has isolators under feet to isolate UUT from thermal chamber.....	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Verify P107 and P207 are connected thru a Battery box.....	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Connector Inspection:	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Setup Pictures Taken:	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Product Saver Settings:	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>

Pass / Fail  
Check  
-50°C & +70°C

Circle all tests to be performed in current sequence:

(Pre-Thermal Ambient) Starting and Ending Thermal Cycles: 1 2 3 4 5 6 7 8 (Post-Thermal Ambient)

Test Operator 11962 DDent Date 10-18-16

Verification Performed By: 11920 D. GAINES Date 10-18-16

**Pre-Thermal Ambient Functional Test:**

Cycle 1 Low Complete:	<u>N/A</u>	Pass / Fail
Cycle 1 Low Complete:	<input checked="" type="checkbox"/>	Pass / Fail
Cycle 2 Low Complete:	<input checked="" type="checkbox"/>	Pass / Fail
Cycle 2 Low Complete:	<input checked="" type="checkbox"/>	Pass / Fail
Cycle 3 Low Complete:	<input checked="" type="checkbox"/>	Pass / Fail
Cycle 3 Low Complete:	<input checked="" type="checkbox"/>	Pass / Fail
Cycle 4 Low Complete:	<input checked="" type="checkbox"/>	Pass / Fail
Cycle 4 Low Complete:	<input checked="" type="checkbox"/>	Pass / Fail

**Post-Thermal Ambient Functional Test:**

Cycle 5 Low Complete:	<input checked="" type="checkbox"/>	Pass / Fail
Cycle 5 Low Complete:	<input checked="" type="checkbox"/>	Pass / Fail
Cycle 6 Low Complete:	<input checked="" type="checkbox"/>	Pass / Fail
Cycle 6 Low Complete:	<input checked="" type="checkbox"/>	Pass / Fail
Cycle 7 Low Complete:	<input checked="" type="checkbox"/>	Pass / Fail
Cycle 7 Low Complete:	<input checked="" type="checkbox"/>	Pass / Fail
Cycle 8 Low Complete:	<input checked="" type="checkbox"/>	Pass / Fail
Cycle 8 Low Complete:	<input checked="" type="checkbox"/>	Pass / Fail

Pass / Fail  
Pass / Fail  
Pass / Fail  
Pass / Fail  
Pass / Fail  
Pass / Fail  
Pass / Fail  
Pass / Fail

**GTI Execution Error Detection:**

Verify no errors were detected during GTI Execution:

☒ Check

Test Operator 12007 RG Date 10-19-16

**Trend Data:**

Trend Complete and Analyzed:

☒ Check

Setup pictures on server:

☒ Check

Test Data Files and Thermal Logger Data Files are on server:

☒ Check

Test Operator 11333 KMS Date 10-19-16

10-20-16  
CE  
AA  
60

**UNITED LAUNCH ALLIANCE PROPRIETARY INFORMATION**  
Export-Controlled Data

3.2.2 Bonding:

Unit S/N: 0034

Step	- Lead	+ Lead	Data:	Limits:
1	Chassis Foot Mount	J109 Shell	0.66 mΩ	<5.0 Milliohms
2	Chassis Foot Mount	J110 Shell	0.64 mΩ	<5.0 mΩ
3	Chassis Foot Mount	J106 Shell	0.45 mΩ	<5.0 mΩ
4	Chassis Foot Mount	J105 Shell	0.37 mΩ	<5.0 mΩ
5	Chassis Foot Mount	J104 Shell	0.96 mΩ	<5.0 mΩ
6	Chassis Foot Mount	J102 Shell	0.78 mΩ	<5.0 mΩ
7	Chassis Foot Mount	J107 Shell	0.50 mΩ	<5.0 mΩ
8	Chassis Foot Mount	J108 Shell	0.47 mΩ	<5.0 mΩ
9	Chassis Foot Mount	J103 Shell	0.44 mΩ	<5.0 mΩ
10	Chassis Foot Mount	J101 Shell	0.71 mΩ	<5.0 mΩ
11	Chassis Foot Mount	J209 Shell	0.57 mΩ	<5.0 mΩ
12	Chassis Foot Mount	J210 Shell	0.34 mΩ	<5.0 mΩ
13	Chassis Foot Mount	J206 Shell	0.10 mΩ	<5.0 mΩ
14	Chassis Foot Mount	J205 Shell	0.33 mΩ	<5.0 mΩ
15	Chassis Foot Mount	J204 Shell	0.22 mΩ	<5.0 mΩ
16	Chassis Foot Mount	J202 Shell	0.43 mΩ	<5.0 mΩ
17	Chassis Foot Mount	J207 Shell	0.17 mΩ	<5.0 mΩ
18	Chassis Foot Mount	J208 Shell	0.55 mΩ	<5.0 mΩ
19	Chassis Foot Mount	J203 Shell	0.30 mΩ	<5.0 mΩ
20	Chassis Foot Mount	J201 Shell	0.39 mΩ	<5.0 mΩ
21	Chassis Foot Mount	Top Cover	0.16 mΩ	<5.0 mΩ
22	Chassis Foot Mount	Bottom Cover	0.55 mΩ	<5.0 mΩ

Test Equipment ID Number: E4202 Cal Date: 12-30-16

Bonding check:

✓ Pass / Fail

Test Operator 119205.D. GAINES Date 10-19-16

10-20-16

**UNITED LAUNCH ALLIANCE PROPRIETARY INFORMATION**  
Export-Controlled Data

Unit S/N: 0034

**3.2.2.1 Resistance and Isolation CHANNEL-1**

**Resistance and Isolation Test Worksheet**

Test Paragraph	From	To	Description	Value	Min	Max	Units
	HI(+)	LOW(-)					
4.1.1.1	J105-T	J104-13	CNT_PWR1_IN to CHASSIS_GND	19.46M	>10Meg	Open	Ω
4.1.1.2	J105-M	J104-13	CNT_PWR2_IN to CHASSIS_GND	19.66M	>10Meg	Open	Ω
4.1.2.1	J105-T	J105-J	CNT_PWR1_IN to CNT_PWR1_RTN	11.7M	>50K	Open	Ω
4.1.2.2	J105-M	J105-K	CNT_PWR2_IN to CNT_PWR2_RTN	11.7M	>50K	Open	Ω
4.1.3.1	J104-21	J104-13	P_BAT_IN_SIG to CHASSIS_GND	76.36K	67.8K	87.8K	Ω
4.1.3.2	J104-4	J104-13	P_BAT_RTN_SIG to CHASSIS_GND	76.42K	67.8K	87.8K	Ω
4.1.4.1	J104-21	J105-J	P_BAT_IN_SIG to CNT_PWR1_RTN	19.0M	>10Meg	Open	Ω
4.1.4.2	J104-21	J105-K	P_BAT_IN_SIG to CNT_PWR2_RTN	19.0M	>10Meg	Open	Ω
4.1.5.1	J105-J	J4_14	CNT_PWR1_RTN to SIG_GND	19.0M	>10Meg	Open	Ω
4.1.5.2	J105-K	J4_14	CNT_PWR2_RTN to SIG_GND	19.0M	>10Meg	Open	Ω
4.1.6.1	J104-13	J105-J	CHASSIS_GND to CNT_PWR1_RTN	19.0M	>10Meg	Open	Ω
4.1.6.2	J104-13	J105-K	CHASSIS_GND to CNT_PWR2_RTN	19.0M	>10Meg	Open	Ω
4.1.7.1	J104-13	J104-14	CHASSIS_GND to SIG_GND	59.75K	50K	70K	Ω
4.1.7.2	J104-4	J104-14	P_BAT_RTN_SIG to SIG_GND	17.78K	17.7K	17.9K	Ω
4.1.8.1	J105-A	J104-13	HTR_PWR_RTN to CHASSIS_GND	19.0M	>10Meg	Open	Ω
4.1.8.2	J105-L	J104-13	HTR_PWR_IN to CHASSIS_GND	19.0M	>10Meg	Open	Ω
4.1.9.1	J106-C	J104-13	1ST_INH_RTN to CHASSIS_GND	19.0M	>10Meg	Open	Ω
4.1.9.2	J106-M	J104-13	1ST_SAFE_STAT to CHASSIS_GND	19.0M	>10Meg	Open	Ω
4.1.9.3	J106-T	J104-13	1ST_ARM_STAT to CHASSIS_GND	19.0M	>10Meg	Open	Ω
4.1.9.4	J106-M	J106-T	1ST_ARM_STAT to 1ST_SAFE_STAT	19.0M	>10Meg	Open	Ω
4.1.10.1	J104-7	J104-14	+5V_TP_RTN to SIG_GND	19.98K	19.8K	20.2K	Ω
4.1.10.2	J104-24	J104-14	POS_BIT_M_TP_RTN to SIG	17.78K	17.7K	17.9K	Ω
4.1.10.3	J104-36	J104-14	2.5V_TP_RTN to SIG_GND	19.98K	19.8K	20.2K	Ω
4.1.10.4	J104-30	J104-14	2INH_GD_TP_RTN to SIG_GND	1.99K	1.98K	2.02K	Ω
4.1.10.5	J104-18	J104-14	3INH_GD_TP_RTN to SIG_GND	1.65K	1.63K	1.67K	Ω
4.1.10.6	J104-33	J104-14	NEG_BIT_M_TP_RTN to SIG_GND	19.98K	19.8K	20.2K	Ω
4.1.10.7	J104-34	J104-14	POS_BIAS_TP_RTN to SIG_GND	1.65K	1.63K	1.67K	Ω
4.1.10.8	J104-19	J104-13	RTD to CHASSIS_GND	19.0M	>10Meg	Open	Ω

Test Equipment ID Number: EW161 Cal Date: 10-13-17

Resistance and Isolation check:

Test Operator 11920 D.GAINES Date 10-19-16

✓  
Pass Fail

10-20-16  
CEA  
60

**UNITED LAUNCH ALLIANCE PROPRIETARY INFORMATION**  
Export-Controlled Data

Unit S/N: 0034

**3.2.2.1 Resistance and Isolation CHANNEL- 2**

**Resistance and Isolation Test Worksheet**

Test Paragraph	From	To	Description	Value	Min	Max	Units
	HI(+)	LOW(-)					
4.1.1.1	J205-T	J204-13	CNT PWR1 IN to CHASSIS GND	19.0M	>10Meg	Open	Ω
4.1.1.2	J205-M	J204-13	CNT PWR2 IN to CHASSIS GND	19.0M	>10Meg	Open	Ω
4.1.2.1	J205-T	J205-J	CNT PWR1 IN to CNT PWR1 RTN	10.30M	>50K	Open	Ω
4.1.2.2	J205-M	J205-K	CNT PWR2 IN to CNT PWR2 RTN	10.30M	>50K	Open	Ω
4.1.3.1	J204-21	J204-13	P BAT IN SIG to CHASSIS GND	76.35K	67.8K	87.8K	Ω
4.1.3.2	J204-4	J204-13	P BAT RTN SIG to CHASSIS GND	76.41K	67.8K	87.8K	Ω
4.1.4.1	J204-21	J205-J	P BAT IN SIG to CNT PWR1 RTN	19.0M	>10Meg	Open	Ω
4.1.4.2	J204-21	J205-K	P BAT IN SIG to CNT PWR2 RTN	19.0M	>10Meg	Open	Ω
4.1.5.1	J205-J	J204 14	CNT PWR1 RTN to SIG GND	19.0M	>10Meg	Open	Ω
4.1.5.2	J205-K	J204 14	CNT PWR2 RTN to SIG GND	19.0M	>10Meg	Open	Ω
4.1.6.1	J204-13	J205-J	CHASSIS GND to CNT PWR1 RTN	19.0M	>10Meg	Open	Ω
4.1.6.2	J204-13	J205-K	CHASSIS GND to CNT PWR2 RTN	19.0M	>10Meg	Open	Ω
4.1.7.1	J204-13	J204-14	CHASSIS GND to SIG GND	56.75K	50K	70K	Ω
4.1.7.2	J204-4	J204-14	P BAT RTN SIG to SIG GND	17.79K	17.7K	17.9K	Ω
4.1.8.1	J205-A	J204-13	HTR PWR RTN to CHASSIS GND	19.0M	>10Meg	Open	Ω
4.1.8.2	J205-L	J204-13	HTR PWR IN to CHASSIS GND	19.0M	>10Meg	Open	Ω
4.1.9.1	J206-C	J204-13	1ST INH RTN to CHASSIS GND	19.0M	>10Meg	Open	Ω
4.1.9.2	J206-M	J204-13	1ST SAFE STAT to CHASSIS GND	19.0M	>10Meg	Open	Ω
4.1.9.3	J206-T	J204-13	1ST ARM STAT to CHASSIS GND	19.0M	>10Meg	Open	Ω
4.1.9.4	J206-M	J206-T	1ST ARM STAT to 1ST SAFE STAT	19.0M	>10Meg	Open	Ω
4.1.10.1	J204-7	J204-14	+5V TP RTN to SIG GND	19.47K	19.8K	20.2K	Ω
4.1.10.2	J204-24	J204-14	POS BIT M TP RTN to SIG	17.73K	17.7K	17.9K	Ω
4.1.10.3	J204-36	J204-14	2.5V TP RTN to SIG GND	19.96K	19.8K	20.2K	Ω
4.1.10.4	J204-30	J204-14	2INH GD TP RTN to SIG GND	2.00K	1.98K	2.02K	Ω
4.1.10.5	J204-18	J204-14	3INH GD TP RTN to SIG GND	1.65K	1.63K	1.67K	Ω
4.1.10.6	J204-33	J204-14	NEG BIT M TP RTN to SIG GND	19.93K	19.8K	20.2K	Ω
4.1.10.7	J204-34	J204-14	POS BIAS TP RTN to SIG GND	1.65K	1.63K	1.67K	Ω
4.1.10.8	J204-19	J204-13	RTD to CHASSIS GND	19.0M	>10Meg	Open	Ω

Test Equipment ID Number: E6464 Cal Date: 10-13-17

Resistance and Isolation Check:

Test Operator 11920 D. GAINES Date 10-19-16

✓  
Pass / Fail

Socket Separation Test Complete

✓ Check

Verify Socket Separation Tool Numbers are Recorded on Traveler

✓ Check

Test Operator 11962 DDent Date 10-19-16

10-20-16  
CE-460

**ACCEPTANCE TEST SEQUENCE COMPLETE**

**UNITED LAUNCH ALLIANCE PROPRIETARY INFORMATION**  
Export-Controlled Data

Use or disclosure of data contained on this sheet is subject to the restrictions on the title page of this document

ATP1F67700-1  
Revision: B  
Sheet 73



**UNITED LAUNCH ALLIANCE PROPRIETARY INFORMATION**  
Export-Controlled Data

Operating Time Log

United Launch Alliance PN 1F67700

S/N: 0034

Date	Start Time	Date	Stop Time	✓ Test Set #01	✓ Test Set #02	Cum. Thermal Cycles	Enter Test / Remarks
10-05-16	21:59	10-06-16	20:55		✓		COMBO 1-4
10-10-16	15:23	10-10-16	16:52		✓		Z axis vibrate
<del>10-11-16</del> 10-11-16	<del>10:08</del>	10-11-16	11:13		✓		X Axis Vibe
10-11-16	13:42	10-11-16	14:37		✓		Y & Z 10-11-16 * Axis Vibe
10-11-16	20:35	10-11-16	21:57		✓		Post VIBE Amb-Function
10-12-16	0:01	10-12-16	8:14	N/A	N/A		Burnin 4 Cycle Ref AP# 0136
10-13-16	11:35	10-14-16	7:00	N/A	N/A		Burnin
10-14-16	23:00	10-17-16	14:35		✓		Combo 5-8
10-18-16	17:41	10-19-16	16:37		✓		Combo 5-8

FAIL ARO142

10-20-16  
OE  
A  
BU

**UNITED LAUNCH ALLIANCE PROPRIETARY INFORMATION**  
**Export-Controlled Data**

**Operating Time Log**

United Launch Alliance PN 1F67700

S/N: \_\_\_\_\_

Date	Start Time	Date	Stop Time	<div>√ Test Set #01</div>	<div>√ Test Set #02</div>	Cum. Thermal Cycles	Enter Test / Remarks